"Development of a technology to investigate inside the Reactor Primary Containment Vessel (PCV)"

-- Site test "Investigation B1" on grating around the pedestal inside Unit 1 PCV -

[For April 10]


April 13, 2015
Tokyo Electric Power Company






1. Investigation overview

Purpose: For Unit 1, conducting an investigation in order to collect information on "the 1st floor grating inside the Primary Containment Vessel (PCV)" from the robot inserted through X-100B penetration pipe.




2. Access route (performance result)

- The investigation was conducted taking on a different route as some objects were found to be fallen on the original access route planned.
- The robot was stuck on the route between B14 and B15.



3. Investigation results

The following information were obtained for items 1 to 3 of this investigation.




東京電力


_			
	No.	Location	Investigation results
	1	Opening to access basement floors	• B2 investigation* will be conducted next time. TEPCO confirmed there is an opening accessible to the basement as well as no obstacles around it.
	2	CRD rail	 Yet to be reached at CRD rail. Images have been taken with a camera facing towards CRD rail from the place where the robot reached at, which is now under evaluation.
	3	On the access route	 No significant damages were found on the existing facilities. (such as HVG, PLR pipe, the wall of Pedestal) Information on the temperature and radiation levels has been obtained at each investigation point.

^{*} B2 investigation: Investigation on basement floor excluding the pedestal.


4-1. Images (Opening to access the basement)



4-2. Images (PLR pipe)




4-3. Images (Equipment hatch and exterior of pedestal)



B3 Exterior of the outer wall of the pedestal

No significant damages were found on the outer wall of the


pedestal.




Exterior of the equipment hatch.

No significant damages were found on the equipment

hatch.



4-4. Images (HVH (D))






X-100B Penetration pipe

5. Investigation results (Temperature/ dose rate)

Temperature and dose rate were measured at the following points.




	Dose rate (Sv/h)	Temperature (°C)
B3	7.4	17.8
B4	7.5	19.2
B5	8.7	19.4
B7	7.4	19.5
B11	9.7	19.2
B14	7.0	20.2

2

6. Investigation robot stuck on route

- Object was found to be fallen on the planned route between B 14 and B 15 where was the narrowest part of it.
- Following the procedures, the investigation continued by choosing an another route avoidable the objects.

■ After that, although the robot stuck at a narrow point, it captured some images facing to the direction of CRD rail. (currently the images are under evaluation)




Possible cause and measures:

The robot got stuck with an existing pipe and some shut parts of the grating or uneven part at the joint, which resulted in making the route hard to run on.

Measures to be taken are under study.

7. Schedule

- Dose rates were obtained below 10 Sv/h.
- A knowlege was obtained that with the same amount of dose rates in "investigation on clockwise route", the investigation camera which installed into the robot could tolerate two or three days without any problems .
- As for the case of an investigation on clockwise route, the plan is currently reviewed based on the knowledge obtained above.



Reference: Mock-up



Reference: Mock-up

